


MEMORIA DE CANTIDADES DE OBRA




PROYECTO ITEM No.	PROYECTO: ADECUACION Y AMPLIACION DE LA ESTRUCTURA FISICA DE LA ESE HOSPITAL					
2,01	EXCAVACIÓN MECÁNICA Y RETIRO DE SOBRANTES				TOTAL	594,99
LOCALIZACIÓN	DIMENSIONES				M3	SUBTOTAL
	Largo (m)	Ancho (m)	Altura (m)	Volumen		
MARZO						
ZAPATA A-1	1,50	1,50	3,15	7,09	7,09	7,09
ZAPATA A-2	2,00	2,00	3,35	13,40	13,40	13,40
ZAPATA D-3	2,50	2,50	3,30	20,63	20,63	20,63
ZAPATA E-3	2,50	2,50	3,20	20,00	20,00	20,00
ZAPATA F-3	2,50	2,50	3,05	19,06	19,06	19,06
ZAPATA B-1	1,50	1,50	3,20	7,20	7,20	7,20
ZAPATA B-2	2,50	2,50	3,10	19,38	19,38	19,38
VIGA CIM A (1-2)	0,50	0,40	3,34	0,67	0,67	0,67
VIGA CIM B (1-2)	0,50	0,40	3,27	0,65	0,65	0,65
VIGA CIM 3 (A-F)	0,50	0,40	26,93	5,39	5,39	5,39
VIGA CIM 1 (A-C)	0,50	0,40	11,09	2,22	2,22	2,22
VIGA CIM 2 (A-C)	0,50	0,40	11,04	2,21	2,21	2,21
ZAPATA, PEDESTAL Y MEJORAMIENTO D-3	2,50	2,50	3,00	18,75	18,75	18,75
ZAPATA, PEDESTAL Y MEJORAMIENTO E-4	2,75	2,75	3,00	22,69	22,69	22,69
ZARPA MURO DE CONTENCION EJE 1 (EJE G-L)	23,99	4,00	3,30	316,67	316,67	316,67
PORCENTAJE DE EXPACION DEL SUELO					25,0%	594,99



  
ALEXIS RONDON MUÑOZ  
RESIDENTE DE OBRA

CONSORCIO DE GARCIA ROVIR

  
PEDRO BELTRAN  
DIRECTOR DE INTERVENTORIA  
UNION TEMPORAL INTER HOSPITAL